

HEADLEY PARISH COUNCIL

SES Waterworks 2nd March 2020

1. Work is progressing well and they have completed in excess of 700 metres of mains pipe just beyond Broome Close (see map).

Progress to Date (06-01-20 to 02-03-20)

Circa 700 meters



Remaining works – Church Lane phase

Circa 450 meters



2. SES are now focusing on completing the connections to individual properties which takes on average 5 days per property and they have 2 teams working on this.
3. The movement of the road closure to Broome Close has been delayed a week due to the service connections and is anticipated to take place around 16th March.
4. Phase 2 will be starting from Pebble Hill and although they will be using traffic lights there may be temporary road closures approx one week.
5. Although the work is currently ahead of schedule of the mid-August deadline there is a reluctance to formally revise this until the main pipeline is completed due to the varying ground conditions, however the Parish Council are optimistic that current progress would indicate earlier completion of this phase, which is also expected to be by far the most disruptive to the village and local businesses.
6. The subsidence on Tot Hill will be investigated soonest.