

HEADLEY PARISH COUNCIL

SES Waterworks 16th March 2020

Meeting with SES Water on 16th March 2020

- 1) It is anticipated that the road closure will move from Hurst Lane to Broome Close early next week.
- 2) All the services have been completed back to Hurst Lane together with all testing.
- 3) The drilling of the main pipe will now recommence and they expect to complete 200 metres by the end of the month and pipe laying will commence a week on Wednesday.
- 4) The second team which were stood down by the sub-contractor for logistical reasons will be reemployed this Wednesday.
- 5) Although there are no plans a present there is a possibility that due to the Coronavirus virus the company will prioritise repairs and emergency work with a split workforce. If this is the case and they decide to postpone the work in Headley then the road will be fully opened to through traffic with all barriers and machinery removed.